

Joint Inspection Report on Construction Project According to Hon'able N.G.T - OA No.59/2012.

Date: 4-2-2016

- 1) Project Name with Address.
- 2) Builder Name with Address.
- 3) Project Sanction By
- 4) Details of Project Sanction.

Construction of Group housing at W-Block G.K.T
 Delhi
 D.L.F Ltd.
 M.C.D :

- (a) Total Plot Area.
- (i) Total Covered Area.
- (ii) Total Constructed Area with Stories approved.
- (iii) Nos. of Towers & Other.
- (iv) Total Paved /Road Area.
- (v) Total Green Area.

9988.906 Sqm
 3326.306 Sqm
 1997.812 Sqm FAR
 Total 57 flats - 3 BHK - 18 Nos 4 BHK - 34 5 BHK -
 Villas - 3 Nos and 3 Basement level.
 and 14 EWS flats.
 6 Towers plus zim, Community

- (b) Work Executed at Site.
- (c) Work Remain at Site.

: 2182.06
 : 2870.923 Sqm
 : 90%
 : 10% (finishing)

- 5) (a) Estimated Qty of water required the Execution of project in (K.L) of water.
- (b) Actual Qty has been consumed for Work executed at site in (K.L).

: 21330 KL
 : 18330 KL

- (i) From Ground water.
- (ii) Supplying for S.T.P.
(Name & Agency Supplying water)
- (iii) Supplying through Tanker.
(A) Name of Suppler with Address.
(B) Approving authority for water.
Supply through Tanker (copy of letter of approval)

: Nil
 : Not provided
 : Nov-2011 to till date
 Manish Kumar, Vill - Ulaवास, P.O. Badli
 Pur DSH Gurgaon
 Delhi water Supplier, TA 203 Main
 Tugluka Road near Kalkaji DDA Flats
 New Delhi 110019
 Not provided

(C) Qty Supplied at Site. :

: 18330 KL Annexure A

Capacity of Motor & Pump Sets.

- (b) Approving Authority : Nil
- (c) Ground Water Level in (M). : 40 m Below ground level
- (d) Ground Water Extracted till date in (K.L). : Nil
- (e) Water Requirement for complete the Remain work in (K.L). : 3000 K-L

7) The R W H Provision has been Mode or not :
If yes give the details.

- (a) Proposed RWH System. : Copy of design not provide
- (b) Approving Authority : DELHI SAL BOARD
- (c) Copy of Design of RWH Yes/No :
(Enclosed) ✓ Ammexure - B

8) N.G.T. Norm for Environment has been followed if Yes :
What precaution has been taken. ✓ Yes/No. Green Cloth Baricadding upto 2.1 m height

9) The Sewage deposal network has been Made as project if Yes. :

- (a) Approving Authority. : As stated by Project Incharge of DLF But No copy of sanction letter / Plan provided Delhi Sal Board
- (b) Details of sewage Network. : ~~not~~ Laid 250 mm dia connect to S.T.P & Discharge to D.S.B sewerline.

10) Recycled water is being used in the construction. Yes/NO :

11) Projected Water Requirement on Completion of Project:

- 1. Total water required in KL 81.80 KLD
- 2. Source of the required water:
 - A. From Ground Water: Nil
 - B. WTP Supply: From Delhi Sal Board
 - C. Recycle of Water: 46 KLD

Note - Above information provided by the Project Incharge.

TEST REPORT

Annexure A

Issued To : TIRATH RAM AHUJA PVT. LTD. DEF KING COURT W BLOCK, G K-II NEW DELHI	Report No - 151221015/1512210041 Sample Description WATER SAMPLE	Date: 26 Dec-2015 DOR: 21-Dec-2015
Phone/Fax: Kind Attn: MR. SUNIL SHARMA	Your Ref. No.	

ID-1512210041

Date of Start of Testing - 22-12-2015

Date of completion of Test- 26-12-2015

TESTS FOR DRINKING WATER AS PER IS:10500: 2012

S. No.	TEST PARAMETERS	OBSERVED RESULTS	LIMITS (MAX.)		TEST METHODS
			Acceptable limit	Permissible limit in the Absence of Alternate Source	
1.	Colour, Hazen units	<5.0	5	15	IS:3025 (Pt-4): 1983 (Cl.2)
2.	Odour	Agreeable	Agreeable		IS: 3025 (Pt- 5): 1983
3.	Taste	Agreeable	Agreeable		IS: 3025 (Pt- 8): 1984
4.	Turbidity, NTU	<1.0	1	5	IS: 3025 (Pt-10): 1984
5.	pH value	6.84	6.5 to 8.5	No Relaxation	IS: 3025 (Pt-11): 1983
6.	Total Dissolved Solids, mg/l	82.0	500	2000	IS: 3025 (Pt-16): 1984
7.	Total Hardness (as CaCO ₃), mg/l	40.0	200	600	IS: 3025 (Pt-21): 2009
8.	Residual Free Chlorine, mg/l	Nil	0.2	1.0	IS:3025 (Pt-26):1986 (Cl.4)
9.	Chlorides (as Cl ⁻), mg/l	24.90	250	1000	IS:3025 (Pt-32):1988 (Cl.2)
10.	Total Iron (as Fe), mg/l	0.02	0.3	No relaxation	IS:3025 (Pt-53):2003 (Cl.6)
11.	Fluorides (as F ⁻), mg/l	<0.01	1.0	1.5	IS:3025 (Pt-60):2008 (Cl.5)

Bacteriological

S.No.	TEST PARAMETERS	OBSERVED RESULTS	LIMITS	TEST METHODS
1.	Coliform organisms / 100ml (MPN)	Absent	Absent	IS: 1622-1981(Reprint- 2003)
2.	E. Coli / 100 ml	Absent	Absent	IS: 1622-1981(Reprint- 2003)

Remarks: The sample conforms to IS:10500-2012 for drinking water w.r.t above tests only.
END OF REPORT



Orange
Biological

[Signature]
Analyst

CEN-1001-RAVCHINTRE



Authorised signatory
Microbiological Dept.

[Signature]
Authorised Signatory

Chemical Dept.

CB - 002073

NABL accredited, BIS, DGS & D. DDA, MOEF, DGCA approved.
ISO-9001:2008 & ISO 14001:2004 & OHSAS-18001:2007 Certified Laboratory
Subject to Terms & Conditions Overleaf

DELHI WATER SUPPLIERS

5/10

(WATER FOR COMMERCIAL WASHING & CONSTRUCTION)

TA-203, Main, Road, Tughlakabad Extn., New Delhi-110019.
(Near Kalkaji DDA Flats 429 Bus Stand)

20

Date: 31-12-15

M/s.

M.A. P. Co.

10/12/15

S.	Dated	Water Tanker	Challan	QTY.	RATE	AMOUNT	
						Rs.	P.
1		water		14	3600/-	50,000.00	50,400.00
TOTAL							50,400.00

For DELHI WATER SUPPLIERS

[Signature]
Signatory

DELHI JAL BOARD, GOVT. OF N.C.T. OF DELHI
OFFICE OF THE EXECUTIVE ENGINEER (SOUTH)-III
A-BLOCK GREATER KAILASH -I, NEW DELHI-48

6/10

Telephone No. 29233037

No. DJB/EE(S)-III/2013/ 610Dated ~~22~~05.2013

23/5/13

M/s D.L.F. Universal Ltd.
W-Block Group Housing Scheme
Greater Kailash-II, New Delhi.

Sub: Permission for Rain Water Harvesting Structure at W-Block Group Housing Scheme Greater Kailash-II, New Delhi.

D/Sir,

Please refer your application enclosing therein layout drawing showing location/details of RWH Structure dully vetted by EE(RWH), DJB vide letter No. 745 dated 09.12.2011.

Advisory Committee in its meeting dated 23.04.2013 has granted the permission for installation of RWH Structure subject to the following:

1. Installation of recharge well of RWH Structure is to be done only through a drilling agency which is registered with the CGWA. Before starting the work at site intimation regarding drilling agency and date of proposed drilling shall be furnished to DJB/DC (South) office.
2. The details of drilling like depth, strata encountered, pipe, details of bore etc. are to be furnished to this office after completion of work, photograph of each RWH structure along with recharge well dug up will be submitted to this office for record.
3. It will be responsibility of the applicant to ensure proper maintenance and functional efficiency of Rain Water Harvesting Structure throughout the year.
4. It, at any moment, it is found that recharge-well is being misused for extraction of ground water rather than adding to ground water table, you are liable for prosecution under the provisions of Environment Pollution Act.
5. The RWH structure will remain accessible for inspection on all days as and when asked by the authorized person of the Govt.
6. Applicant must adhere to the guide line and condition as stipulated EE(RWH) vide 745 dated 09.12.2011 while approving the design/drawing.

Contd. 2/-

7/10

-2-

Please note that failure to submit the completion report adhering all above conditions will amount to hiding of facts which may lead to cancellation of permission followed by other legal actions against the defaulters.

The permission is valid for two months from the date of issuance of this letter. However, the competent authority reserves rights to withdraw/cancel the permission so granted at any time without assigning any reason, if the contingency so demands.

YK Hase

EE (SOUTH)-III

8/10

DELHI JAL BOARD: GOVT. OF NCT OF DELHI
OFFICE OF THE EXECUTIVE ENGINEER (RWH)
ROOM NO. 11, VARUNALAYA PHASE-I
KAROL BAGH, NEW DELHI - 110005
23558264

No. DJB/EE (RWH)/2012/ 745

DATED: 3/12/11

To,

The Authorized Signatory,
DLF Universal Limited,
DLF Ce4nter Sansad Marg
New Delhi-110001

Subject: Design for Rain Water Harvesting & Artificial Recharge to Ground
Water At W-Block GHS, GK-II, New Delhi

Sir,

Please refer to your application on the above subject. A drawing of rain water harvesting structure for the premises including conditions and layout drawing showing location of RWH structure are enclosed. It is to mention that design and location of rain water harvesting structures are based on the inputs provided by yourself/your representative.

The recharge bores shall not be used for withdrawal of ground water at any point of time. This is also subject to the condition that in case of any restrictions on construction activities in the said premises by any other government authorities and court orders, then this design/approval deemed to stand cancelled.


A.E (RWH)

**SALIENT FEATURES OF THE RAIN WATER HARVESTING SYSTEM AT
79-80, Okhla Ph-I, New Delhi-20**

1	Total area of the Plot	19500.84 square meter
2.	Total area considered for RWH System	19500.84 square meter
3.	Average Annual Rainfall	611 mm
4.	Geological formation	Soft Rock, older alluvium, Hard Rock, Quartzite
5.	Average Yearly Rain Water Run-off available for recharge	53 91.14 m ³
6.	Maximum average hourly rainfall intensity considered for designing rain water harvesting structures	10 mm
7.	Proposed Recharge Structures (drawing enclosed)	One recharge chambers with one recharge bore-well
8.	Location of the Recharge structures	As shown in Lay out plan submitted by applicant


Conditions for Construction of Rain Water Harvesting Structures

1. The diameter of the recharge bores shall not exceed 100mm.
2. The depth of the recharge wells should not extend more than 45 meter below ground levels and as per the suggested designs enclosed herewith.
3. The construction of recharge well shall be done through a drilling contractor registered with the CGWA.
4. This office should be intimated immediately after completion of the recharge system for inspection by officials of RWH cell of DJB.
5. Prior Permission for installation of recharge bores is required to be taken from concerned DC (Revenue).
6. The recharge bores shall not be used for withdrawal of ground water at any point of time and a certificate to this effect is to be submitted to this office immediately after completion of the recharge system. In case of violation, recharge well may be sealed and penal action under provision of section 15 of the Environment (Protection) Act, 1986 may be taken by the CGWA.
7. Structural design for chamber walls & top slab is to be got done from a qualified structural engineer. No claims shall be tenable on account of this.

10/10

13. Following measures as stipulated by Hon'ble Supreme Court must also be ensured to prevent any accident;

- j. Erection of signboard & caution board at the time of construction and on the above installations.
- ii. Erection of barbed wire fencing or suitable barriers around the above sites.
- iii. Construction of CC Platform around the wall casings, In case boring of tube wells.
- iv. Capping of well assembly by welding steel plate/ strong cap to the casing pipe with bolts and nuts.
- v. The tube well should not be left uncovered in case of pump repair.
- vi. Filling of mud pits and channels after completion of works.
- vii. Filling up abandoned bore wells clay/sand/boulders/pebbles/drill cuttings etc. form bottom to ground level.
- viii. On completion of the drilling operations at a particular location, the ground condition should be re stored as before the start of drilling.
- ix. In case a bore well/ tube well is abandoned at any stage, a certificates must be issued by the concerned Executive Engineer that the abandoned bore well/ tube well has been properly filled up to the ground level.
- x. The display Board (in Hindi) with Dos & Don'ts must be erected on each crucial installation.


AE(RWH)